

## **RUNWAY 12-30 EXTENSION - PHASE 3 – last updated [4/9/2020](#)**

Week April 5 – 11, 2020

- AIRPORT STATUS - Airport Open. No airfield impacts from construction. Touch and Go's prohibited. Impacts to operations to be updated on weekly basis. *Due to COVID-19 impacts and stay at home requirements through June 10, 2020, the full Airport closure for 60 days is scheduled to commence May 4<sup>th</sup>, 2020 weather pending.*
- CONSTRUCTION PROGRESS - Contractor mobilized on site. Airfield electrical installation ongoing.

Week April 12 – 18, 2020

- AIRPORT STATUS - Taxiway closures for earthwork hauling operations. Runway open full length. NOTAMs posted.
- CONSTRUCTION PROGRESS - Earthwork begins in RW 12 extension area.

Week April 19 – 25, 2020

- AIRPORT STATUS - Taxiway closures for earthwork hauling operations. Runway open full length. NOTAMs posted.
- CONSTRUCTION PROGRESS – *progress to be updated*

Week April 26 – May 2, 2020

- AIRPORT STATUS - Taxiway closures for earthwork hauling operations. Runway open full length. NOTAMs posted.
- CONSTRUCTION PROGRESS – *progress to be updated*

Week May 3 – 9, 2020

- AIRPORT STATUS - Initiate Airport closure for 60 calendar days beginning May 4th.
- CONSTRUCTION PROGRESS - Conduct construction work on each runway end and inside runway safety areas. *progress to be updated*

Week May 10 – 16, 2020

- AIRPORT STATUS - Airport Closed.
- CONSTRUCTION PROGRESS – *progress to be updated*